

2.2 1001

| Activity ID                              | Start     | Finish    | Conc. Qty | 10.6 Duration | m3 / day | Months |
|--|-----------|-----------|-----------|---------------|----------|--------|
| Allenby station - inner structure        | 03-Jul-18 | 16-Apr-19 | 30,338    | 186           | 163      | 8.45   |
| Yehudit Station - inner structure        | 21-Jan-19 | 15-Jan-20 | 33,158    | 235           | 141      | 10.68  |
| Shaul Hamelech station - inner structure | 31-Jul-18 | 29-Jul-19 | 31,085    | 253           | 123      | 11.50  |
| Arlosoroff station - inner structure     | 03-Jan-18 | 14-Jan-19 | 34,669    | 262           | 132      | 11.91  |
| Abba Hillel station - inner structure    | 05-Jun-18 | 04-Sep-19 | 29,836    | 232           | 129      | 10.55  |
| Bialik station - inner structure         | 13-Nov-18 | 23-Dec-19 | 29,076    | 255           | 114      | 11.59  |

**3.7.3.2.5 Concrete casting**

Concrete walls

Casting of elements at a height of about 6-9 meters

Pace: 10 m/day with one form and group of 10 workers

Use 2 sets of forms

Concrete floors and ceilings

Pace: 4 cu.m/work day/worker with a group of 40 workers (floors)

Pace: 3 cu.m/work day/worker with a group of 60 workers (ceilings)

Concrete plug: 8 divers / workers for period of 1 month