

Lat 1051
 updr 105
 34/Nov/16

	BOQ Units (m3)	Revised Quantities	10.6 Duration (Working Days)	10.6 Rate (per working day)	Comments
Exc - struct Excavation - structures					
Allenby station - main box - Excavation	80,000	88,788	230	386	5.5x12 Hr Shift
ST1310 Excavate to water table (+24 till 0) & deck & struts 2 3 & 4 - Allenby station box'	35,000	9,865	48	206	5.5x12 Hr Shift
ST1320 Excavate below water table - Allenby station box	115,000	98,653			
Yehudit station - main box - Excavation					
ST1610 Excavate to water table struts 2 3 & 4 - Yehudit station box'	95,000	86,351	128	675	5.5 x 24 *
ST1620 Excavate below water table to -9.20 - Yehudit station box	35,000	34,813	112	284	5.5x12 Hr Shift
130,000	118,164				
Shaul Hamelech station - main box - Excavation					
ST1910 Excavate to water table struts 1 & 2 - Shaul Hamelech station box	80,000	79,366	85	863	5.5 x 24
ST1920 Excavate below water table to -14.70 strut 3 - Shaul Hamelech station box	25,000	22,927	104	220	
105,000	96,293				
Arlosoroff station - main box - Excavation					
ST2210 Excavate to water table struts 2 & 3 - Arlosoroff station box	110,000	78,101	55	1,420	5.5 x 24 w/conveyor *
ST2220 Excavate below water table to -19.05 struts 4 - Arlosoroff station box'	45,000	34,950	147	217	5.5x12 Hr Shift
155,000	110,051				
Abba Hillel station - main box - Excavation					
ST2510 Excavate to water table - Abba Hillel station box	95,000	77,401	98	790	5.5 x 24 *
ST2520 Excavate below water table - Abba Hillel station box	25,000	20,369	123	166	5.5x12 Hr Shift
120,000	97,770				
Bialik station - main box - Excavation					
ST2810 Excavate to water table from +14.75 struts 1 & 2 - Bialik station box'	95,000	69,684	138	505	5.5 x 24 *
ST2820 Excavate below water table to -10.20 strut 3 - Bialik station box'	20,000	14,670	133	110	5.5x12 Hr Shift
115,000	84,354				
Ben Gurion station - main box - Excavation					
ST3410 Excavate to water table - Ben Gurion station box	150,000	80,916	99	817	5.5 x 24 *
ST3420 Excavate below water table - Ben Gurion station box	40,000	53,944	187	288	5.5x12 Hr Shift
190,000	134,860				
Aharonovitz station - main box - Excavation					
ST3110 Excavate to water table - Aharonovitz station box	75,000	53,484	154	347	5.5x12 Hr Shift
ST3120 Excavate below water table - Aharonovitz station box	20,000	35,655	88	405	5.5x12 Hr Shift
95,000	89,139				
Carlebach station - main box - Excavation					
Excavate to water table	77,623	129,372	264	490	5.5 x 24 *
Excavate below water table	46,665		0		
Carlebach Intersection - Excavation					
Excavate to water table	70,811	118,019	151	782	5.5 x 24 *
Excavate below water table	47,208		0		
118,019					
Carlebach South Retrieval Shaft - Excavation					
Excavate to water table	13,095	21,825	129	169	5.5 x 24 *
Excavate below water table	8,730		0		
21,825					

Dry Excavation Rate (M3/D)
 M3 - 5.5x12 Hr Shift